

Replacement Medical Center Facility, Eastern Colorado Health Care System Aurora, Colorado



Aerial of the full site facing northeast taken on July 1, 2016.

• Clinic Buildings

- CBC Reception desks installed. Ceiling and floor installation ongoing.
- CBN Installation of water treatment equipment for Dialysis Area.

• Concourse

- South vestibule curtain wall panels completed.
- Keel ceiling installation 98% complete.

• Research Building

- Commissioning activities begin by end of August.
- Curtain wall installation has begun.
- All walls are closed and completed.

• Site

- Site backfill and grading underway for upcoming concrete work
- Underground telecom & electrical duct bank complete
- OSI infrastructure work substantially complete

• Diagnostic and Treatment


- Radiant panel insulation complete on Level 2.
- Flooring installation ongoing.
- Hard lid ceilings being installed, some already completed.

• Inpatient Buildings

- IBN East terrace curtain wall complete
- IBS First coat of paint substantially complete

• Energy Center

- Start-up chilled water began week of 11 July.
- Ceramic tile installation in locker rooms ongoing.



Progress



Tile installed in ENC locker rooms.



Water treatment equipment for Dialysis Area in CBN.



RES curtain wall panel installation.



CON south vestibule curtain wall install complete.

