

Replacement Medical Center Facility, Eastern Colorado Health Care System
Aurora, Colorado



Aerial of the full site facing northeast taken on December 1, 2016.

82% Complete.

- **Clinic Buildings**
 - Final Paint operations continued.
 - Wood doors and hardware operations continued.
 - Final cleaning in CBN started.
 - Aluminum exterior doors installed in SW and NE corners.
- **Concourse**
 - Completion of chapel curtainwall panels.
 - Terrazzo phase 3 completed. Starting phase 4.
 - Start of food service equipment installation.
- **Research Building**
 - Flooring is complete in lab and support rooms. Final paint and trim-out nearly complete.
 - Chilled water, steam and permanent power are all operational
- **Energy Center**
 - Substantial completion of pipe basement.
 - Exterior finishes complete and punch list started.
 - Installation of security fencing at 80 level shops.
 - Joint occupancy and training ongoing throughout December.
- **Diagnostic and Treatment**
 - Courtyard soffit is complete.
 - Command Center and conference room doors are complete.
 - Installation of RF shielding in the MRI rooms has started.
- **Inpatient Buildings**
 - IBN – All telecom rooms ready for joint occupancy.
 - Heat exchangers started up
 - Installation of resilient flooring completed.
 - IBS – Installation of daybeds and desks.
 - Installed glass and integral blinds at ICU doors.
- **Site**
 - Installed underground work between the ENC & DAT courtyards.
 - Completed landscaping and irrigation on 17th place.
 - Graded ENC courtyard for concrete.



Progress



• Research – Solar Tube Installation Complete



• Concourse- Terrazzo Phase 4 (Atrium)



• Energy Center- Office Area Casework Installation



• Diagnostic and Treatment Building – Courtyard Soffit



• CBC – South Elevation of Curtainwall



• IBN Level 1 Pool

