

Replacement Medical Center Facility, Eastern Colorado Health Care System Aurora, Colorado



March 1, 2013 Aerial of the full site facing north.

Project Updates

- Drilled piers ~75% complete
- Structural concrete = 14,509 cubic yards
 - structural concrete ~13% complete
- Inpatient Building South
 - structural steel 97% complete
- Inpatient Building North
 - structural steel 98% complete
- Excavation = 335,856 cubic yards
 - ~23,990 truckloads

Traffic Updates

- East 17th Place closed

Project Websites

- www.denvervahospital.com
- www.denver.va.gov/projecteagle



Replacement Medical Center Facility, Eastern Colorado Health Care System Aurora, Colorado

Project Progress



A bird's eye view of the Diagnostic and Treatment facility Level 1 deck. The work in progress is pan deck structural concrete construction.



A look at the Parking Visitor South. A concrete pour is happening at the Diagnostic and Treatment facility. The top right shows piers being drilled at the Clinic Building Center.

Recognition - April Safety Crew



Carlos Beltran, Foreman, Sundt-Haseldon Wall Crew recognized for superior safety awareness for the month of April by Kiewit-Turner Safety Manager, Ron Covo.

Over 800,200 man-hours have been worked on the project since September 2011.

