

Replacement Medical Center Facility, Eastern Colorado Health Care System Aurora, Colorado



January 2, 2013 Aerial of the full site facing north.

Project Updates

- Drilled piers ~72% complete
- Inpatient Building South
 - structural steel 95% complete
- Inpatient Building North
 - structural steel 10% complete
- Parking Staff North
 - pre-cast concrete 96% complete
- Excavation =335,856 cubic yards
~23,990 truckloads

Traffic Updates

- East 17th Place closed

Project Websites

- www.denvervahospital.com
- www.denver.va.gov/projecteagle



Replacement Medical Center Facility, Eastern Colorado Health Care System Aurora, Colorado



A gorgeous Colorado dawn welcomes the team as they prepare the Diagnostic and Treatment Facility (DAT) for its first major elevated deck pour on Tuesday, January 8, 2013. The pour on the southeast corner consisted of 580 cubic yards of structural concrete. There will be a total of ~105,434 cubic yards of structural concrete on the total projects, not to include sidewalks and curbs.

Project Progress

Service level of the DAT lined with vapor barrier. Inpatient Building South is in the background.



Recognition - Safety & Quality

LPR was recognized as both the Safety and Quality firm of the month in December 2012.

