

## Replacement Medical Center Facility, Eastern Colorado Health Care System Aurora, Colorado



Aerial of the full site facing northwest taken on October 1, 2016. 78% Complete.

### • Clinic Buildings

- Acoustical tile, casework, countertops and bathroom tile complete.
- Reception desks/casework complete.

### • Concourse

- Keel ceiling and metal panels in atrium complete.
- Terrazzo phase 1 & 2 completed, Phase 3 of 8 ongoing. 15% complete overall.
- Chapel cladding installation complete.

### • Research Building

- Light fixtures, doors/hardware, fume hoods and biosafety cabinets installed.
- Flooring 50% complete overall. 100% in vivarium.
- Service level vivarium 95% complete.

### • Inpatient Buildings

- IBN level 2 & 3 ceiling tile dropped and trim out begun.
- IBS flooring 50% complete.
- Patient lift installation 100% complete.

### • Diagnostic and Treatment

- Design deferred surgical suite construction underway.
- Dental exam rooms 95% complete.
- South radius and terrace curtain wall installed.
- Interior courtyard metal soffit installation ongoing.

### • Site


- Flatwork ongoing east and west sides 15% complete.
- Installation of irrigation lines ongoing, 10% complete.
- Sod placed between CBN and CBC complete.

### • Energy Center

- Mechanical commissioning under way. Boilers, chillers, electrical switches and chemical treatment system have been started up.
- High pressure steam to whole campus in October.



## Progress



• Research - Level 1



• Concourse- Terrazzo Flooring



• Energy Center- Boiler System Energized



• Inpatient Buildings- IBS Work Station



• CBN - Level 2



• Site-CB Courtyard

