

## Replacement Medical Center Facility, Eastern Colorado Health Care System Aurora, Colorado



Aerial of the full site facing northeast taken on February 1, 2016.

86% Complete.

- **Clinic Buildings**
  - Building turnover walks took place 24 and 25 Jan.
  - Furniture installation began 6 February.
  - System commissioning and TAB continue through Spring 17.
- **Concourse**
  - Completion of chapel and auditorium drywall.
  - Terrazzo almost complete; polishing ongoing.
  - Food service equipment fully installed.
  - Atrium kiosk installation ongoing.
- **Research Building**
  - Building final turnover walk took place on 26 Jan.
  - Furniture installation began 6 February.
  - System commissioning and TAB ongoing through Spring 2017.
- **Site**
  - Installed underground work between the ENC & DAT courtyards.
  - PVA courtyard design complete mid-Feb.
  - Completed landscaping and irrigation on 17<sup>th</sup> place.
  - Graded ENC courtyard for concrete ramp and oxygen tank pad.
- **Diagnostic and Treatment**
  - Command Center and MRI rooms are complete.
  - MRI magnets delivered 13 February for installation.
  - Operating room utilities and anchors are being inspected in preparation for drywall and finishes.
  - SwissLog pneumatic tube system installed for pharmaceutical distribution.
- **Inpatient Buildings**
  - IBN – All telecom rooms ready for joint occupancy.
  - IBN pool is filled in order for finishes to cure.
  - Installation of finishes almost complete.
  - IBS – Installation of daybeds and desks almost complete.
  - Installed glass and integral blinds at ICU doors.
- **Energy Center**
  - Building turnover took place on 9 Jan.
  - Exterior finishes complete and punch list started.
  - Joint occupancy and training took place throughout December and January.



## Progress



• Research – Solar Tube Installation Complete



• Concourse- Terrazzo Finish (Atrium)



• Concourse - Kiosks



• Diagnostic and Treatment – Operating Room



• Concourse – Check-In Counter/Entrance



• IBN Level 1 Pool

